



Blast Report



Job#	1202237100	Cust. PO#	N/A	
Date	12/18/2024	Cust. Supt. Name	RON	
Customer Name	D & M Civil Inc	Pick Tks#	34567	N/A
Job Address	Cell Signaling Site D & M Civil IncBy The Sea	N/A	N/A	N/A
		N/A	N/A	N/A

State MA Permit No. _____ Identify Hazards

Pre Shift Insp.Time (24hrs) : 7:00:00 AM FLY ROCK
 Post Shift Insp.Time (24hrs): 3:00:00 PM

Blaster : Swaby;Hoiop D Precautions Taken:
 License #: 007151 DOUBLE MAT & USE BLAST DESIGN

Signature:



Weather Comments:
PARTLY CLOUDY

No. of Crew Members 2

Crew Members Names :

BOBBY B	SPENCER G	N/A	N/A
N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A

Seismograph Monitoring Plan (Not to Scale):



Shot # 14 Shot Time (24hrs) 10:30 Shot VideoTaped: Y

Weather

Notes: SHOT #14
SHOT FOR WATER & LIGHT POLE BASE

Weather Conditions: Partly Cloudy
Temp (°F): 50-60
Wind Direction: North
Wind Spd: 5-10 MPH

Preblast

Blast Direction: South-East Max Holes/Delay: 1 Predicted K Factor: 242
Blast Location: WATER/LIGHT POLE BASE Slope: -1.6 Scale Dist.: 114.32
Location of Structure: 27 MILL ST Predicted Max Weigh/Delay: 18 Lbs Predicted PPV: 0.12
Measurement GPS Dist. to Closest (Ft) Structure 485 Railroad/Highway 220 Overhead Util 595 Underground Util 595

Pay Quantities

Pay Calculations Notes

Fire Detail # of Hrs: 8
Pay Square Area 1260 Feet
N/A N/A
N/A N/A

5 X 7 X 36 HOLES = 1260 SQ FT

Shot Info

Configuration

1 - Trench

Total Drill Depth(Ft)	<u>396.00</u>	Total SqFt	<u>1260.00</u>	Avg Powder	<u>0.86</u> Lbs/Cyd	Total Product Weight (Lbs) :	<u>441</u>
Total Tons	<u>N/A</u>	Total Yards	<u>513.33</u>	Factor	<u>1.16</u> Cyd/Lbs	Avg Weight / Hole (Lbs):	<u>12.25</u>

Cal Method	Pattern							
# Holes	<u>36</u>	# Loaded Holes	<u>36</u>	Cover Used/No Blast	<u>28</u>			
	AVG	Min	Max					
Drill Depth	<u>11</u>	<u>11</u>	<u>11</u>	Stone Weight	<u>N/A</u> /Cyd	Top Stemming	<u>5</u> Min	<u>7</u> Max
Burden(Feet)	<u>5</u> Feet	<u>5</u>	<u>5</u>	Type of Terrain	<u>Flat/Sloped</u>	Charges/Hole	<u>1</u> Min	<u>1</u> Max
Spacing (Feet)	<u>7</u> Feet	<u>7</u>	<u>7</u>	Type of Rock	<u>Granite</u>	Deck Stemming	<u>0</u> Min	<u>0</u> Max
Hole Diameter	<u>3.5</u>	<u>3.5</u>	<u>3.5</u>	Stemming Type	<u>3/8" Crushed Stone</u>	Charge Wgt/Deck	<u>9</u> Min	<u>18</u> Max
OverBurden (Ft)	<u>2</u>	<u>0</u>	<u>5</u>	Height of Face	<u>0</u>	Depth of Water	<u>0</u> Min	<u>0</u> Max
Control Row Taped	<u>Y</u>			Angled Holes /Face Bermed	<u>N/Y</u>	Laser/BoreTracking	<u>N</u>	

Total Pounds 440.84 Lbs

Type Of Initiation: **Non-Electric**


Product #	Desc	Qty	Wgt	Lbs
QD51427516	Blastex 2 3/4 X 16 38lbs/Cs 9/Stks	97	409.34	Lbs
BAPACKAGED Totals:		97	409.34	Lbs
Product #	Desc	Qty	Wgt	Lbs
SP0350	TROJAN SPARTAN 350G BOOSTER 49/CS	42	31.50	Lbs
BOOSTERS Totals:		42	31.50	Lbs

Product #	Desc	Qty	Length
DXABZ623	NONEL EZDET 25/350 24FT ZCOMP 60/CS	42	
DETS DHOLE Totals:		42	
Product #	Desc	Qty	Length
DJ25025	NONEL LEADLINE 2500FT/762M 2/CS	1	500
LINES Totals:		1	
Product #	Desc	Qty	Length
DY17Z820ME	NONEL EZTL CPZ 17 MS 20/FT 60/120/CS	15	
DY25Z812ME	NONEL EZTL CPZ 25 MS 12FT 90/180/CS	23	
SURF DELAY Totals:		38	

Descriptor: MAX/LBS

Elevation	Feet
Brench (ft)	N/A
Floor (ft)	N/A
Overburden (ft)	2
Sub Drilling(ft)	2
Total Depth (ft)	11.00

Stemming Stones	5
Blastex 2 3/4 X 16 38lbs/Cs 9/Stks	2.5
TROJAN SPARTAN 350G BOOSTER 49/CS	0.5
Blastex 2 3/4 X 16 38lbs/Cs 9/Stks	2.5
TROJAN SPARTAN 350G BOOSTER 49/CS	0.5
N/A	
N/A	
N/A	
N/A	
N/A	
N/A	
N/A	
N/A	



Seismographs

Actual Max Weight/Delay:18

Lbs

Operator Name	Location of Seis	GPS Location	Seis #	Monitor Log Status	Actual PPV	Actual PPV Freq,	Actual db	Actual Dist. (ft)	Actual K Factor
H SWABY	27 MILL ST	42.590592 N	10883	Triggered	0.135	30.1	111.2	485	265
H SWABY	MANCHESTER ATHLETIC CLUB	42°35'39.26"N	10289	Triggered	0.096	62.1	117.9	623	281
H SWABY	1 BEAVER DAM RD	42°35'38.59"N	10292	Threshold Not Met	N/A	N/A	N/A	746	N/A
H SWABY	MEDICAL BUILDING	42.592791 N	10260	Threshold Not Met	N/A	N/A	N/A	1288	N/A